

HILLSBOROUGH COUNTY
UTILITY RELOCATION SCHEDULE

CIP NO.	PROJECT NAME	PROJECT NO.
46136.123	THONOTOSASSA ROAD CULVERT REPLACEMENT	46136.123

THIS FORM TO BE INCLUDED IN CONSTRUCTION CONTRACT DOCUMENTS

Agency Owner	FRONTIER FLORIDA, LLC
--------------	-----------------------

THIS FORM TO BE INCLUDED IN ROADWAY PROJECT CONTRACT DOCUMENTS

Agency/Owner: FRONTIER FLORIDA, LLC

Facilities Involved (Detail as to type and location of adjustments and relocations):

See Page 2

Anticipated Construction Relocation Schedule

(Describe each phase and all work that can be done concurrently during each phase in relation to a construction activity.):

*Working
Days
Estimated

Phase 1 (a) See Page 2

Total Phase 1 70

Phase 2 (a)

Total Phase 2 _____

Phase 3 (a)

Total Phase 3 _____

Phase 4 (a)

Total Phase 4 _____

Total Construction Working Days

(Including Page 2 if Applicable)

Preconstruction Items

(Explain: Preliminary engineering, material procurement, R/W acquisition, contract negotiations, etc.)

See Page 2 for details of Frontier Pre-Construction work items

Total Preconstruction Days

(Including Page 2 if Applicable)

70

*Individual phases may be spread throughout the contract with begin and end dates as necessary to coordinate construction activities with the COUNTY contractor and other utilities. The Agency/Owner shall cooperate with the COUNTY's contractor to include their adjustment/relocation work progress schedule prior to the preconstruction conference.

The above date is based on construction plans DATED 2/22/2017.

This AGENCY/OWNER is not responsible for circumstances beyond its normal control. However, the AGENCY/OWNER agrees to fully cooperate with the COUNTY, and its Contractor, in abiding by the "Utility Coordination Procedures" and completing the project as expeditiously as possible. The AGENCY'S/OWNER'S field representative can be contacted at:

Paul Lineberry

Telephone Number: 813-838-8867

SUBMITTED FOR THE AGENCY BY: Stephen Waidley



Date 7/6/17

APPROVAL BY: _____

Engineer of Record

Date _____

County Project Manager

**HILLSBOROUGH COUNTY
UTILITY RELOCATION SCHEDULE**

CIP NO.	PROJECT NAME	PROJECT NO.
46136.123	THONOTOSASSA ROAD CULVERT REPLACEMENT	46136.123

THIS FORM TO BE INCLUDED IN CONSTRUCTION CONTRACT DOCUMENTS

Agency Owner	<i>FRONTIER FLORIDA, LLC</i>
--------------	------------------------------

Facilities Involved (Continuation)

Anticipated Construction Schedule (Continuation)
(Additional Phases or Continuation of a Phase)

*Working Days
Estimated*

Total Working Days (During Construction)

Preconstruction Items (Continuation)

Working Days

<i>Preliminary Engineering</i>			
<i>Material Procurement</i>			
FTR OHT STA 13+93 18' LT TO STA 16+70 18' LT	TO REMAIN	NA	0
FTR BT STA 13+93 16' LT TO STA 14+18 16' LT	TO REMAIN	NA	0
FTR BT STA 15+93 16' LT TO STA 16+70 16' LT	TO REMAIN	NA	0
FTR BT STA 14+18 16' LT TO STA 15+93 16' LT	TO BE REMOVED	PRIOR TO CONSTRUCTION	2
FTR OHT STA 14+18 18' LT TO STA 15+93 18' LF	TO BE PLACED AND SPLICED	PRIOR TO CONSTRUCTION	3
FTR 2-4" DUCTS W/FOC STA 13+93 14' RT TO STA 16+70 14' RT	TO REMAIN	NA	0
FTR OHT STA 38+85 23' LT TO STA 41+67 22' LT	TO REMAIN	NA	0
FTR 1-1/4" DUCT W/FOC STA 38+85 18' LT TO STA 38+95 18' LT	TO REMAIN	NA	0

**HILLSBOROUGH COUNTY
UTILITY RELOCATION SCHEDULE**

CIP NO.	PROJECT NAME	PROJECT NO.	
46136.123	THONOTOSASSA ROAD CULVERT REPLACEMENT	46136.123	
<i>THIS FORM TO BE INCLUDED IN CONSTRUCTION CONTRACT DOCUMENTS</i>			
Agency Owner	<i>FRONTIER FLORIDA, LLC</i>		
FTR 2'X3' HAND HOLE STA 38+95 183' LT	TO REMAIN	NA	0
FTR 1-1/4" DUCT W/FOC STA 38+95 18' LT TO STA 41+58 19' LT	TO BE REMOVED	PRIOR TO CONSTRUCTION	2
FTR OHFOC STA 38+95 22' LT TO STA 41+58 22' LT	TO BE PLACED AND SPLICED	PRIOR TO CONSTRUCTION	5
FTR 2'X3' HAND HOLE STA 41+58 22' LT	TO BE PLACED	PRIOR TO CONSTRUCTION	1
FTR 1-1/4" DUCT STA 41+58 19' LT TO STA41+80 19' LT	TO REMAIN	NA	0
FTR FOC STA 41+58 19' LT TO STA41+80 19' LT	TO BE REMOVED	PRIOR TO CONSTRUCTION	1
FTR FOC STA 41+58 22' LT TO STA41+80 22' LT	TO BE PLACED AND SPLICED	PRIOR TO CONSTRUCTION	5
FTR 2-4" DUCTS W/FOC STA 38+85 16' RT TO STA 41+80 12' RT	TO REMAIN	NA	0
FTR OHT STA 41+67 22' LT TO STA 42+15 22' RT	TO REMAIN	NA	0
FTR 1-1/4" DUCT STA 41+80 19' LT TO STA 44+22 20' LT	TO REMAIN	NA	0
FTR FOC STA 41+80 19' LT TO STA 44+22 20' LT	TO BE REMOVED	PRIOR TO CONSTRUCTION	1
FTR FOC STA 41+80 19' LT TO STA 44+22 20' LT	TO BE PLACED AND SPLICED	PRIOR TO CONSTRUCTION	5
FTR 2'X3' HAND HOLE STA 44+22 20' LT	TO REMAIN	NA	0
MATERIAL ACQUISITION			45
Total Days (Pre-Construction)			<u>70</u>

**HILLSBOROUGH COUNTY
UTILITY RELOCATION SCHEDULE**

CIP NO.	PROJECT NAME	PROJECT NO.
46136.123	THONOTOSASSA ROAD CULVERT REPLACEMENT	46136.123

THIS FORM TO BE INCLUDED IN CONSTRUCTION CONTRACT DOCUMENTS

Agency Owner	FRONTIER FLORIDA, LLC
--------------	-----------------------

Special Notations (Continuation)

1. *This relocation schedule will be considered void should the County not begin construction within 12 months from the signature date of the agency representative. If this schedule should become void, Frontier will then require the latest set of plans that reflect current field conditions at that time for review and re-write of the schedule if deemed necessary by Frontier.*
2. *Frontier Relocation Activities will not commence until receipt of Approved UWS and Approved Permits.*
3. *Frontier relocation work which is intended to be done during roadway construction and will require 72 hours of advance notification for proper scheduling.*
4. *The Frontier Inspector is to be available for the pre-construction meeting in the field and be the point of contact for Frontier Construction for the Road Contractor for the duration of the project.*
5. *Frontier Working Days are non-concurrent and to be done during normal business hours, Monday – Friday ,7:30 am – 5:00pm*
6. *The road contractor as stipulated in F.S.556 will protect existing facilities during all phases.*
7. *All clearing and grubbing, if any, will be completed By Road Contractor Prior to Frontier construction commencement.*
8. *ROW staked by Hillsborough County Prior to Frontier Placement of Frontier construction, where required.*
9. *In any case, contaminated /hazardous materials or substance in the area of the construction site, Frontier will refrain from work and report to the agency for clean up. Frontier will not be responsible to correct the contamination to expedite the relocation of Frontier facilities.*
10. *Frontier facilities that are to remain in place will be located and protected during construction and when needed, adjusted within 48-hour advance notice. Sunshine One Call 1-800-432-4770.*
11. *Frontier cables to be removed that are under pavement or surfaces that will not be disturbed will be removed from the conduits. Conduits will be grouted and abandoned in place.*